



Anden RO Water Treatment System **Pre-Install Checklist**

The following items should be verified and/or prepared prior to the arrival of the Anden Water Treatment System to ensure a seamless installation:

Physical Location

1. Verify adequate space is available for the system. Skid for your system is:
 - a. Ensure adequate space and access are available for maintenance.
Minimum recommended clearances:
 - i. 36" in front of skid
 - ii. 8" on each side and behind skid
 - iii. 48" above skid
2. Water treatment tanks/skids should be installed on a firm, level surface
3. Ensure location will be maintained between 40°F (4°C) and 100°F (38°C)

Electrical Requirements

1. Ensure location has an uninterrupted power available within 15 feet of the system and is properly grounded. Your system is designed for _____ phase power supply.
2. Water storage (by others) must provide level control output (Dry Contact) to Anden Water Treatment System to ensure proper operation.

Plumbing Requirements

1. Ensure all plumbing has been installed according to local plumbing codes
2. Inlet water pressure supply, 40 PSI minimum
3. Water supply inlet connection is _____, outlet is _____
4. The water supply (inlet) should include a shutoff valve and a bypass is recommended
5. The drain
 - a. An open drain should be as close to the system as possible and allow for an air gap of at least 6 inches
 - b. If your drain line does not have a downward slope a sending pump will be required

Chemical Feed

1. If your system has chemical feed, the chemicals are required for startup